


Status of Double Chooz




D. Reyna
Argonne National Lab



Multinational Collaboration


- France
 - Detector Mechanics
 - Digitization/DAQ
 - Near and Far Laboratory Infrastructure
 - Technical Coordination and detector integration
- Germany
 - Scintillators
 - Purification and fluid handling systems
 - Inner muon veto
 - Level 1 trigger System
- England
 - PMT Concentrators
 - Laser Calibration
- Italy
 - Scintillator development at INFN-LNGS with Russians
- Spain
 - Inner detector Photo detection and mechanics
- Russia
 - Simulation and Calibration
 - Scintillator Development
- USA
 - Inner PMTs
 - Front End Electronics
 - Calibration system
 - Slow control system
 - Outer Muon Veto system

119 Authors from 26 Institutions on the Proposal
hep-ex/0606025





The Detector



OTHER SYSTEMS

- Outer Muon Veto System
- Calibration Systems
- Glove Boxes

TARGET : (th=2,3m)

- Acrylic vessel (th=8mm)
- 10,3 m³ LS doped with 0,1% Gd

GAMMA CATCHER : (th. = 0,55m)

- Acrylic vessel (th= 12mm)
- 22,6 m³ LS (identical to target)

Buffer : (th. = 1,05m)


- Stainless steel vessel (th = 3 mm)
- 114,2 m³ mineral oil
- 534 PMTs (8 inches)

Inner VETO: (t = 0,5 m)

- Steel vessel th = 10 mm)
- 80 m³ LS
- 70 PMTs


SHIELDING (th. = 170 mm)

- Steel




Scintillator


- One of the main limiting factors in CHOOZ and Palo Verde
- 4 year development of new Gd doped scintillator compounds at Heidelberg and LNGS
 - 2 viable options have been developed and each has been demonstrated to be stable for more than 400 days
- Best choice is now in transition to industrial production
 - Confidentiality agreement
 - First sublimation tests on 50 g scale finished
 - Sublimation of about 400 g finished last week
 - MPIK synthesis to produce ~80 liters of scintillator
 - Industrial Production of 700 g (synthesis + sublimation) started (will produce 150 liters of scintillator)
 - For Double Chooz a total of 100 kg (2 detectors) needed
- Heidelberg is constructing a building for storage and purification of all scintillators for both detectors
- Second choice scintillator was tested in 1/5 scale prototype




Technical Validation with 1/5 scale prototype




- Technical Goals
 - Validate design of acrylic vessels
 - Validate mechanical solutions
 - Validate detector integration
 - Final check of material compatibility
 - Define control procedures for acrylics
 - Define interfaces for liquid handling
 - Prepare filling procedure
- Additional Benefits
 - Test run for the assembly in the real detector
 - Finalize the definition of interfaces
 - Finalize the assignment of responsibilities




A Learning Experience



- Some technical solutions for the acrylic mechanics need revisions
- Tightness of the filling system is not trivial
- Interfaces are difficult



Testing and Prototypes



PMT Uniformity

De-Magnetization



HV Splitter



Outer Veto





PMT Mounts

Mass Measurement




Front End Electronics






Engineering Work

Acrylic Stress Analysis




PMT Concentrators








**Shielding
Steel**

Laboratory Layout



Installation Procedures





Detailed Schedule for Far Detector Assembly



N°	Responsible	Ext.	Task	2006												2007												2008												2009											
				A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D							
12			FAR LABORATORY infrastrure	BORATORY infrastrure → 01/06/07																																															
13	APC		Chooz demantelement	Chooz demantelement ⚡ 28/06/06																																															
14	CEA / APC		Studies of the needed updates	of the needed updates → 03/01/07																																															
15	HEID./MUNICH		Studies of the tubing	Studies of the tubing → 03/01/07																																															
16			PRR	PRR ★ 12/10/06																																															
18	CEA / APC		Update of the lab.	Update of the lab ▨ 01/06/07																																															
19	CEA / APC		ICPE file	ICPE file ◆ 03/01/07																																															
20			FAR DETECTOR (FD)	FAR DETECTOR (FD) → 25/07/08																																															
21	APC	X	Shielding assembling_FD	Shielding assembling_FD ▨ 07/09/07																																															
22	APC		Electro Shielding assembling_FD	Electro Shielding assembling_FD ▨ 21/09/07																																															
23	APC	X	Veto mechanic assembling_FD	Veto mechanic assembling_FD ▨ 19/10/07																																															
24	TUBINGEN		Veto detector assembling_FD	Veto detector assembling_FD ▨ 02/11/07																																															
25	CEA	X	Buffer vessels assembling_FD	Buffer vessels assembling_FD ▨ 30/11/07																																															
26	USA		PMTs modules assembling & tests_FD	PMTs modules assembling & tests_FD ▨ 28/12/07																																															
27	CEA		Acrylics vessels assembling_FD	Acrylics vessels assembling_FD ▨ 22/02/08																																															
28	CEA		Cleaning acrylics vessels_FD	Cleaning acrylics vessels_FD ▨ 07/03/08																																															
29	CEA		Integration of systems of calibration_FD	Integration of systems of calibration_FD ▨ 04/04/08																																															
30	HEID./MUNICH		Tubbing installation_FD	Tubbing installation_FD ▨ 02/05/08																																															
31	HEID./MUNICH		Filling_FD	Filling_FD ▨ 16/05/08																																															
32	APC		Closing of the detector_FD	Closing of the detector_FD ▨ 30/05/08																																															
33			Outer veto assembling_FD	Outer veto assembling_FD ▨ 27/06/08																																															
34			Commissioning of far detector_FD	Commissioning of far detector_FD ▨ 25/07/08																																															



Starting date: 11/2006
(2 months)

sub contractor on site

Detector Integration



E.M. shield?

Side shielding



Veto vessel
White painted



Detector Integration

Starting date: 03/2007
(2 months)

sub contractor on site




*(Cylinder transport in 6 half rings)
Welding of 2 half cylinders.*


*Rebuilding of piece of
cylinders in the pit*

Buffer vessel realize with 3 welded rings





Detector Integration







Detector Integration




Rotation of the gamma catcher into the detector



Detector Integration



Insertion by translation of the target vessel into the gamma catcher




Detector Integration


Starting date: 08/2007

Tank for mass measurement
of target liquid


How long ?



- Closing of buffer vessel
- Closing of the veto vessel
- Filling up of the different vessels



Detector Integration



Acquisition


Glove box for calibration


Integration of OUTER VETO



Close Contact with EDF


- FAR site
 - Received authorization to use the building near the neutrino lab to house liquid tanks
 - Activity started last week in the lab to dismantle the old tank and update infrastructure
 - Could start building a new detector in Summer 2007
- NEAR site
 - EDF provided first civil engineering study in January. Overburden = 90m.w.e.
 - Further development of design by the fall → have a precise cost ($\pm 20\%$) to gather funding from local authorities
 - Final designs to be completed in 2007
 - Lab ready in 3 years: 2009






Systematic Errors


		Chooz		Double Chooz
Reactor-induced	ν flux and σ	1.9 %	<0.1 %	Two "identical" detectors, Low bkg
	Reactor power	0.7 %	<0.1 %	
	Energy per fission	0.6 %	<0.1 %	
Detector - induced	Solid angle	0.3 %	<0.1 %	Distance measured @ 10 cm + monitor core barycenter
	Volume	0.3 %	0.2 %	Same weight sensor for both det.
	Density	0.3 %	<0.1 %	Accurate T control (near/far)
	H/C ratio & Gd concentration	1.2 %	<0.1 %	Same scintillator batch + Stability
	Spatial effects	1.0 %	<0.1 %	"identical" Target geometry & LS
	Live time	few %	0.25 %	Measured with several methods
Analysis	From 7 to 3 cuts	1.5 %	0.2 - 0.3 %	
Total		2.7 %	< 0.6 %	



Studies of Systematic Effects



Systematic Pulls on χ^2 Analysis





Study of Near Detector

Proposed Near Location

Analysis Includes
Location of
Spent Fuel Storage
(~0.5% of signal)




Far location is optimal
for $\Delta m^2 > 2.5 \times 10^{-3} \text{ eV}^2$






Background Summary


Detector	Site		Background				
			Accidental Materials	PMTs	Fast n	Correlated μ -Capture	^9Li
CHOOZ (24 ν /d)	Far	Rate (d^{-1})	—	—	—	—	0.6 ± 0.4
		Rate (d^{-1})	0.42 ± 0.05		$1.01 \pm 0.04(stat) \pm 0.1(sys)$		
		bkg/ ν	1.6%			4%	
		Systematics	0.2%			0.4%	
Double Chooz (69 ν /d)	Far	Rate (d^{-1})	1 ± 0.1	1 ± 0.1	0.15 ± 0.15	0.06 ± 0.03	1 ± 0.5
		bkg/ ν	1.4%	1.4%	0.2%	0.1%	1.4%
		Systematics	0.2%	0.2%	0.2%	0.05%	0.7%
Double Chooz (990 ν /d)	Near	Rate (d^{-1})	7.2 ± 1.0	7.2 ± 1.0	1.4 ± 1.4	0.42 ± 0.2	7.2 ± 3.6
		bkg/ ν	0.7%	0.7%	0.14%	0.04%	0.7%
		Systematics	0.1%	0.1%	0.2%	0.02%	0.4%





Possible Measurement

$\Delta m^2_{21}, \Delta m^2_{31} [\text{eV}^2]$



- Systematic Errors
 - $\sigma_{\text{abs}} = 2.0\%$
 - $\sigma_{\text{rel}} = 0.6\%$
 - $\sigma_{\text{scale}} = 0.5\%$
 - $\sigma_{\text{shape}} = 2.0\%$
- Energy Resolution
 - $\sigma_E = 7\%$
- 1% uncorrelated bin-to-bin background subtraction error
- Oscillation Parameters
 - $\Delta m^2_{31} = 2.5 \times 10^{-3} \text{ eV}^2$
 - $\sin^2(2\theta_{13}) = 0.08$




Funding

- France
 - Scientific approval by both DSM-DAPNIA and CNRS-IN2P3 since March 2004
 - Recently reviewed and approved for funding starting in 2006
- Germany
 - Currently funded through the Max Planck society with major increase in 2006
 - Universities groups are in the final approval process at the Deutsche Forschungsgemeinschaft (DFG)
- United States
 - Recommended by NuSAG and HEPAP
 - DOE-HEP has taken no action on the construction proposal (submitted in Oct. 2004) but has rejected a separate R&D request for 2006
 - Funding from NSF is being investigated
- Russia
 - Participation funded through Russian Foundation of Basic Research
- Spain
 - Just completed review.
 - Funding approval is expected in 1-2 weeks.
- England
 - Already funded for developmental work

French Press Release (this week):


Double previous contribution to avoid delay




Expected Milestones

Limit @ 90% C.L. for $\sin^2(2\theta)=0$
 $\Delta m^2_{\text{atm}} = 2.5 \cdot 10^{-3} \text{ eV}^2$ (with 20% uncertainty)

- 2007: assembly of far detector on site
- 2008: data taking with far detector
 - Start of Near lab building
- 2009: assembly of near detector
- 2010: data taking with 2 detectors





Final Comments

- Double Chooz is ready to begin construction
 - Funding has been established
 - covering the shortfalls of the US-DOE
 - Expect to begin data in 2008
 - Should confirm previous limit within 6 months
- Double Chooz is also participating in an international effort on Nuclear Non-Proliferation
 - See also talk by M. Cribier
- More details in Poster Session V
 - Abs. 51: Physics Potential
 - Abs. 58: Scintillator Development
 - Abs. 63: Simulation Strategy
 - Abs. 64: Non-Proliferation Studies